

Site Visit Report #001
PROJECT: Lakewood High School
OBSERVATIONS:

DATE: March 17, 2016

1. Mobilization is in progress. Construction office trailers not on site; ACA working on wired utilities.
2. Silt Fence installed along 11th Ave NW and on north side of south driveway (as far east as SW corner of football field).
3. Most of site enclosed with 6' chain-link fence; it was possible to walk from NE to SW across site.
4. Initial survey stakes set in future school site; more detailed staking in place for the E-W access drive south of new school.
5. Curbs removed from south parking lots, in preparation for detention vault and water quality pond work.



Panorama View at NE corner of Stadium area



South end of south parking lot; curbs removed



Panorama looking from NW to E near SW corner of future school



View of practice field south of southern drive



Silt fence at south side of parking area
NE



Silt fence along chain link fence at 11th Ave