

Site Visit Report #002
PROJECT: Lakewood High School

DATE: March 21, 2016
Project: 2014-05

OBSERVATIONS:

1. Mobilization is in progress. Construction office trailers not on site; ACA working on wired utilities. Getting ready for gravel placement at job trailer area. Jesse said that fence around existing tennis courts will be coming down tomorrow, and the courts' asphalt paving will be ground on Wednesday. Building footing excavation will follow. Further priorities include completion of access road loop, job trailer installation, and detention vault mass excavation.
2. Gave (3) 8.5x11 pages diagramming water and power control points To Allied.
3. Filter "socks" installed on many (not all) catch basins in the work areas.
4. Section of chain-link fence at west side of elementary school playfield lying flat on ground; Allied advised that it had been knocked down over the weekend, and that some lightweight construction materials had been scattered on-site.
5. Initial survey stakes set in future school site; more detailed staking in place for the E-W access drive south of new school. Access drive has been marked on the grass. A section of turf has been removed, geotextile fabric placed, and recycled concrete placed on that to begin the driving surface of the access drive.
6. Southern-most west parking area pavement has been ground on-site. Grinding of next parking area to the north is in progress.



Panorama View from NE corner of New HS



Panorama View from SE corner of New HS



Panorama View from SW corner of New HS. Note construction access road construction



Panorama View from NW corner of New HS.



Panorama View from SW corner of southern-most parking area (future water-quality pond)



Recycled concrete delivery



Pavement grinder in operation